OFFICE OF THE UNDERSIGNEI
4377 BRONX BOULEVARD
BRONX. N. Y. 10466

212 324-8200

WTCI-307-P 1970

G-18

April 2, 1970

Tishman Realty & Const. Co. Inc.
666 Fifth Ave.
New York, N.Y. 10019

Re: World Trade Center
W.T.C.110.00
Insulation

Attention: James R. Endler

Gentlemen:

Reference is made to your letter dated March 26, 1970 to the attention of our Mr. Salvadore.

Enclosed find the complete correspondence and literature concerning this substitution.

We have contracted with Mario and DiBono to install the spray on insulation as requested (1½" Cafco with the Mark II Overspray).

Insulation of the underside of the 41st and 43rd floor is scheduled to start in the very immediate future.

Hoping this clarifies this matter, we remain,

Yours truly,

STAR CIRCLE WALL SYSTEMS, INC.

Joseph N. Lucarelli
Project Manager

JML:ls
cc: Tony Salvadore
M.O.File
File
Mario & DiBono

110TH .133 } .136
.146

41st-75-6" Slab U= Void .129 } Avg. .131
Solid .141

43-77- U = Void .126 Avg. .128
Solid .130

PLAINTIFF'S EXHIBIT PX-562